

दीनदयाल उपाध्याय ग्राम ज्योति योजना (पूर्ववर्ती आरजीजीवीवाई 12वां प्लान प्लान) के अन्तर्गत स्वीकृत जनपदों की प्रगति

दिनांक : 29.10.2017

वितरण निगम: द0वि0वि0नि0लि0, आगरा

| क्र० सं० | जनपद का नाम | कार्यदायी संस्था | स्वीकृत पुनरीक्षित संख्या | | प्रगति जहां इन्फा० पूर्ण हो गया है | | | | ऊर्जाकृत मजरे |
|----------|-------------|--------------------------|---------------------------|---------------|------------------------------------|---------------|----------------|---------------|---------------|
| | | | मजरे | बीपीएल संयोजन | सप्ताह में प्रगति | | क्रमिक प्रगति | | |
| | | | | | मजरो की संख्या | बीपीएल संयोजन | मजरो की संख्या | बीपीएल संयोजन | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| 1 | Etawah | M/s Maa Vishri Devi | 485 | 4189 | 6 | 50 | 102 | 312 | 109 |
| | Etawah | M/s Chaudhary Const. Co. | 632 | 6412 | 25 | 51 | 490 | 1256 | 437 |
| | Etawah | M/s Anurag Mishra C & S | 375 | 3602 | 0 | 90 | 195 | 1183 | 145 |
| | Etawah | M/s Vibhu Entr. | 585 | 4395 | 7 | 0 | 170 | 637 | 110 |
| | | TOTAL | 2077 | 18598 | 38 | 191 | 957 | 3388 | 801 |

Superentending Engineer
Electricity Distribution Circle
D.V.V.N.L. ETAWAH

| S. No. | Tahsil | Block | Name of Village (all villages as per census) | census code (2011) | Name of habitation | Status of Habitation Completed /In progress/Not started | Date of completion/ Expected date of completion (MM/DD/YY YY) | Energization |
|--------|--------------|----------|--|--------------------|---------------------|---|---|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | Etawah Sadar | Barhpura | Bicharpur | 147480 | BICHARPUA | Completed | 31/03/2017 | YES |
| 2 | Etawah Sadar | Barhpura | Bicharpur | 147480 | NAGLA BUDELA | Inprogress | 30/10/2017 | YES |
| 3 | Etawah Sadar | Barhpura | Bicharpur | 147480 | NAGLA KOTHI | Completed | 02/05/2017 | YES |
| 4 | Etawah Sadar | Barhpura | Doongri | 147481 | DOONGARI | Inprogress | 30/12/2017 | |
| 5 | Etawah Sadar | Barhpura | Harsoli | 147482 | HARSOLI | Inprogress | 30/12/2017 | |
| 6 | Etawah Sadar | Barhpura | Kunara | 147483 | ADDA THAKUR | Inprogress | 30/12/2017 | |
| 7 | Etawah Sadar | Barhpura | Kunara | 147483 | BHADPURA NAGLA | Inprogress | 30/01/2018 | |
| 8 | Etawah Sadar | Barhpura | Kunara | 147483 | KUNARA | Inprogress | 30/01/2018 | |
| 9 | Etawah Sadar | Barhpura | Kunara | 147483 | MUKUNDI NAGLA | Inprogress | 30/01/2018 | |
| 10 | Etawah Sadar | Barhpura | Jhawarapura | 147599 | JHAWARAPURA | Inprogress | 30/01/2018 | |
| 11 | Etawah Sadar | Barhpura | Jhawarapura | 147599 | RAMPURA | Inprogress | 30/12/2017 | |
| 12 | Etawah Sadar | Barhpura | Silayata | 147600 | NAGLA BHAGG | Inprogress | 30/12/2017 | |
| 13 | Etawah Sadar | Barhpura | Silayata | 147600 | NAGLA DHEMAR MADIYA | Inprogress | 30/12/2017 | |
| 14 | Etawah Sadar | Barhpura | Silayata | 147600 | NAGLA KACHPURA | Inprogress | 30/12/2017 | |
| 15 | Etawah Sadar | Barhpura | Silayata | 147600 | NAGLA MIYAN | Inprogress | 30/01/2018 | |
| 16 | Etawah Sadar | Barhpura | Silayata | 147600 | NAGLA VIKRAM MADIYA | Inprogress | 30/01/2018 | |
| 17 | Etawah Sadar | Barhpura | Silayata | 147600 | SILAYATA | Inprogress | 30/01/2018 | |
| 18 | Etawah Sadar | Barhpura | Sakatpur | 147601 | SAKATPUR | Inprogress | 30/12/2017 | |
| 19 | Etawah Sadar | Barhpura | Sakrauli | 147602 | NAGLA NARAYANPURA | Inprogress | 30/12/2017 | |
| 20 | Etawah Sadar | Barhpura | Sakrauli | 147602 | NAGLA PAHARPURA | Inprogress | 30/12/2017 | |
| 21 | Etawah Sadar | Barhpura | Sakrauli | 147602 | NAGLA PUTHAN | Inprogress | 30/12/2017 | |
| 22 | Etawah Sadar | Barhpura | Sakrauli | 147602 | NAGLA SORKHA | Inprogress | 30/01/2018 | |
| 23 | Etawah Sadar | Barhpura | Sakrauli | 147602 | NAGLADUNDPURA | Inprogress | 30/01/2018 | |
| 24 | Etawah Sadar | Barhpura | Sakrauli | 147602 | SAKRAULI | Inprogress | 30/01/2018 | |
| 25 | Etawah Sadar | Barhpura | Sangawali | 147603 | MHAKAMKERA | Inprogress | 30/10/2017 | |
| 26 | Etawah Sadar | Barhpura | Sangawali | 147603 | SANGAWALI | Completed | 25/06/2017 | YES |
| 27 | Etawah Sadar | Barhpura | Bhogipur | 147604 | BHOGIPUR | Completed | 25/06/2017 | YES |
| 28 | Etawah Sadar | Barhpura | Bhogipur | 147604 | NAGLA KACHPURA | Inprogress | 30/10/2017 | |
| 29 | Etawah Sadar | Barhpura | Bhogipur | 147604 | NAGLA KBALA | Completed | 14/06/2017 | YES |
| 30 | Etawah Sadar | Barhpura | Vijaipura | 147605 | NAGLA HARIDAS | Completed | 25/06/2017 | YES |
| 31 | Etawah Sadar | Barhpura | Vijaipura | 147605 | NAGLA KAS | Inprogress | 30/10/2017 | |
| 32 | Etawah Sadar | Barhpura | Vijaipura | 147605 | VIAIPURA | Inprogress | 30/10/2017 | |
| 33 | Etawah Sadar | Barhpura | Dhimarai | 147606 | DHIMARAI | Inprogress | 30/12/2017 | |
| 34 | Etawah Sadar | Barhpura | Parasani | 147607 | PARASANI | Inprogress | 30/12/2017 | |
| 35 | Etawah Sadar | Barhpura | Sarai Esar | 147608 | NAGLA ADDA KURHAT | Completed | 31/03/2017 | YES |
| 36 | Etawah Sadar | Barhpura | Sarai Esar | 147608 | NAGLA BABA | Completed | 25/06/2017 | YES |
| 37 | Etawah Sadar | Barhpura | Sarai Esar | 147608 | NAGLA BUTAR | Completed | 31/03/2017 | YES |
| 38 | Etawah Sadar | Barhpura | Sarai Esar | 147608 | NAGLA KHARGOLI | Completed | 31/03/2017 | YES |
| 39 | Etawah Sadar | Barhpura | Sarai Esar | 147608 | SARAI ESAR | Completed | 02/05/2017 | YES |
| 40 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGAL ADDA BHURA | Inprogress | 30/01/2018 | |
| 41 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA ADDA DILEEP | Inprogress | 30/01/2018 | |
| 42 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA ADDA JUHANA | Inprogress | 30/01/2018 | |
| 43 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA CHANDRAPURA | Completed | 24/06/2017 | YES |
| 44 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA CHUGAN | Inprogress | 30/01/2018 | |
| 45 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA DEVIPURA | Inprogress | 30/01/2018 | |
| 46 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA HARCHANDRAPUR | Completed | 24/06/2017 | YES |
| 47 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA HARJU | Inprogress | 30/01/2018 | |
| 48 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA INDRAJET | Inprogress | 30/01/2018 | |
| 49 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA JAWAHARPURA | Completed | 31/03/2017 | YES |
| 50 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA MHAJET | Inprogress | 30/01/2018 | |
| 51 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA PADUA | Inprogress | 30/10/2017 | |
| 52 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA RAJA KA BAGH | Completed | 24/06/2017 | YES |
| 53 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA RURA | Inprogress | 30/01/2018 | |
| 54 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLA SARANGPURA | Inprogress | 30/01/2018 | |
| 55 | Etawah Sadar | Barhpura | Pratapner | 147609 | NAGLATODA | Inprogress | 30/01/2018 | |
| 56 | Etawah Sadar | Barhpura | Pratapner | 147609 | NGALA NGOLI | Inprogress | 30/01/2018 | |
| 57 | Etawah Sadar | Barhpura | Pratapner | 147609 | NGLA VIKAMPUR | Inprogress | 30/01/2018 | |
| 58 | Etawah Sadar | Barhpura | Pratapner | 147609 | PRATAPNER | Inprogress | 30/01/2018 | |
| 59 | Etawah Sadar | Barhpura | Alampur Hauz | 147610 | ADDA HORILAL | Inprogress | 30/01/2018 | |
| 60 | Etawah Sadar | Barhpura | Alampur Hauz | 147610 | ALAMPUR HAUZ | Inprogress | 30/12/2017 | |
| 61 | Etawah Sadar | Barhpura | Alampur Hauz | 147610 | HARIJAN COLONEY | Inprogress | 30/01/2018 | |

Superintending Engineer
Electricity Distribution Circle
D.V.V.N.L. ETAWAH

